

## French Quarter Infrastructure Improvement Project – Phase 2 *Status Update – October 11, 2019*

The City of New Orleans, Department of Public Works and Sewerage & Water Board began a full reconstruction project on Bourbon Street from St. Louis to Dumaine streets (500-800 blocks) on September 17, 2018. Work is occurring sequentially from the 500 – 800 blocks, with ONLY one block fenced off at a time throughout construction. All businesses along this corridor are open and accessible throughout construction.

The City is roughly ninety-eight percent complete with the project; the contractor has fully reconstructed the roadway between St. Louis and St. Ann streets (500-750 blocks) with upsized drainage, a better sewer system, new sidewalks and new, smoother pavement. Additionally, the lighting and security have been upgraded between St. Louis and St. Peter streets. Entergy Gas and Entergy Electric have also completed upgrades in those blocks.

The \$9.5 million cost-shared project, which is anticipated to run through fall 2019, was designed by Mott McDonald, LLC and is being constructed by Hard Rock Construction, LLC. Project partners include Entergy Electric, Entergy Gas, Cox Communications and AT&T.

### [NEW DATE](#) - Attend our *“Conversation on the Corner”*

The next Phase 2 bi-weekly community status meeting will take place on Tuesday, October 15, at 10:30 a.m. at the Bourbon Orleans Hotel, 717 Orleans Street, St. Joseph Salon.

### ***Punch List Items***

Hard Rock crews will continue working on the list of items identified during a preliminary inspection of the project Monday in the 500 - 800 blocks of Bourbon Street. Punch list activity will last through the month of October.

### ***Bollard Installation***

Installation of the moveable bollard system, which will enhance public safety in the 500-750 blocks of Bourbon Street, is now complete, with the exception of a few repairs. For more information on the Matador Bollard System, click [here](#).

### ***500 Block (St. Louis to Toulouse)***

All major construction has been completed. Work on punch list items is under way.

### ***600 Block (Toulouse to St. Peter)***

All major construction has been completed. Work on punch list items is under way.

### ***700 Block (St. Peter to Orleans)***

All major construction has been completed. Work on punch list items is under way.

### ***750 Block (Orleans to St. Ann)***

All major construction has been completed. Work on punch list items is under way.

***A stronger, safer,  
and more beautiful  
Bourbon Street is coming!***

*— Mayor LaToya Cantrell*



### **800 Block (St. Ann to Dumaine)**

The roadway has now reopened to vehicular traffic (pictured). Crews will be removing the existing sidewalk between 824 and 830 Bourbon Street beginning mid-week. Once the utilities have been installed in this section, the concrete base and bricks will be installed.

### **900 Block**

Crews have completed the concrete pours in the 900 block sidewalks and ADA-compliant curb ramps.

### **Roadway Closure – St. Ann Reconstruction Project**

AT&T's contractor, Grady Crawford, is currently relocating their facilities. Entergy Electric is also continuing to update their facilities.

Residents and commuters should anticipate 24 hour roadway closures while they complete their work. The City / SWBNO are in the process of designing the sewer, water and drainage work for this block. Once City / SWBNO work begins in the October timeframe, the block will be fenced off; specific scheduling details will follow in a future update.

### **Roadway Closure – Conti Reconstruction Project**

The City is in the process of designing a full reconstruction project of Conti Street between Bourbon and Chartres streets. Ahead of construction, the City's contractor is doing exploratory trenching to identify the exact locations of the underground utilities. On Monday, October 7, trenching activities began in the 600 block near Chartres Street; two exploratory trenches have been completed and the third is under way. Once work is complete in the 600 block, the contractor will begin trenching in the 700 block (on or around October 16). **NOTE:** The 600 block is closed to vehicular traffic while crews are working. Once City / SWBNO work begins in after Mardi Gas 2020, the block will be fenced off; specific scheduling details will follow in a future update.

### **Please Help Us Get the Message Out**

We want to ensure that this information is reaching as many people as possible – French Quarter businesses, residents, hospitality workers, etc. Please help us to get the message out by sharing our weekly updates with your neighbors, staff; post in your breakrooms, on intranets, etc. If you wish to have anyone or any group added to our distribution list, please send an e-mail to [roadwork@nola.gov](mailto:roadwork@nola.gov). Thank you!

### **AT&T Service Outage Reporting Process**

To ensure service restoration and proper credit, AT&T residential customers MUST report problems to 1-800-288-2020. Business customers MUST report problems to 1-877-438-0041. After reporting problems to AT&T, customers may also send e-mail to [roadwork@nola.gov](mailto:roadwork@nola.gov) to help expedite the process.

### **Garbage Corrals**

Garbage must be placed in appropriate corrals at the end of each intersecting block between 4 a.m. to 8 a.m. and 4 p.m. to 8 p.m. Please refrain from leaving garbage cans on Bourbon St. as pedestrian access must be maintained. For more information, click [here](#).

### **How to Stay Informed**

For regular updates on #RoadworkNOLA Projects, follow us on [Twitter](#), [Facebook](#) and [Instagram](#). You can also subscribe to our monthly newsletter by clicking [here](#) or visiting [roadwork.nola.gov](http://roadwork.nola.gov).

Questions about this project may be directed to via e-mail to [roadwork@nola.gov](mailto:roadwork@nola.gov) or to our RoadworkNOLA hotline 504.658.ROAD (7623).