

French Quarter Infrastructure Improvement Project – Phase 2 *Status Update – February 22, 2019*

NOTE: The next Bourbon Street update will be distributed on Friday, March 8.



The City of New Orleans, Department of Public Works' is on schedule and now more than fifty percent complete with the Bourbon Phase 2 project. Hard Rock Construction, LLC has completely demobilized all labor and materials, including fencing, from the site and backfilled open trenches two weeks in advance of Mardi Gras to minimize pedestrian and vehicular traffic disruption. The contractor will resume operations on Thursday, March 7, weather permitting, by installing fencing in the 750 block between Orleans and the St. Ann intersection, removing / replacing sidewalks in the 700 block between St. Peter and Orleans and completing sidewalk repairs on the riverside 600 block.

The contractor has now fully reconstructed the Bourbon Street roadway between St. Louis and Orleans streets (500-750 blocks) with upsized drainage, a better sewer system, new sidewalks and new, smoother pavement. Additionally, the lighting and security have been upgraded between St. Louis and St. Peter streets. Entergy Gas and Entergy Electric have also completed upgrades to their services in those blocks.

NEW LOCATION!!!! Attend our "Conversation on the Corner"

The next Phase 2 bi-weekly community status meeting will take place on Tuesday, March 12 at 10:30 a.m. at the Bourbon Orleans Hotel, 717 Orleans Street, St. Joseph Salon.

Entergy Electric & Gas

Entergy Gas and Entergy Electric have also demobilized all labor and materials from the site and will resume their operations in the 800 block on March 7, weather permitting.

Overall Project Sequence of Construction

Block	Tentative Schedule (Fence in place)	* Approximate Total Days Per Block (Including Sidewalks)
500 (St. Louis – Toulouse)	9/24/18 – 11/30/18	75 Days
600 (Toulouse – St. Peter)	12/03/18 – 1/27/19	75 Days
700 (St. Peter – St. Ann)	1/27/19 – 2/17/19, 3/7/19 - 4/22/19	75 Days
800 (St. Ann – Dumaine)	4/23/19 – 6/25/19	75 Days
Total Days *Once the contractor moves the fence to the next block, sidewalks in the previous block will be worked on simultaneously		250 Working Days Total (exclusive of weather / events days)

Demobilization for other Events / Holidays

The Contractor must contain equipment and materials within the block that is fenced off. No work will take place during the following event days or holidays: French Quarter Fest (4/11-4/14), Jazz Fest (4/26-4/28 and 5/2-5/5).

Please Help Us Get the Message Out

We want to ensure that this information is reaching as many people as possible – French Quarter businesses, residents, hospitality workers, etc. Please help us to get the message out by sharing our weekly updates with your neighbors, staff; post in your breakrooms, on intranets, etc. If you wish to have anyone or any group added to our distribution list, please send an e-mail to roadwork@nola.gov. Thank you!

AT&T Service Outage Reporting Process

To ensure service restoration and proper credit, AT&T residential customers MUST report problems to 1-800-288-2020. Business customers MUST report problems to 1-877-438-0041. After reporting problems to AT&T, customers may also send e-mail to roadwork@nola.gov to help expedite the process.

Garbage Corrals

Garbage must be placed in appropriate corrals at the end of each intersecting block (St. Louis, Toulouse, etc.) between 4 a.m. to 8 a.m. and 4 p.m. to 8 p.m. Please refrain from leaving garbage cans on the Bourbon St. sidewalk as we are required to maintain pedestrian access.

How to Stay Informed

For regular updates on #RoadworkNOLA Projects, follow us on [Twitter](#), [Facebook](#) and [Instagram](#). You can also subscribe to our monthly newsletter by clicking [here](#) or visiting roadwork.nola.gov.

Questions about this project may be directed to via e-mail to roadwork@nola.gov or to our RoadworkNOLA hotline 504.658.ROAD (7623).