

French Quarter Infrastructure Improvement Project

First 30 Days Status Update

Weeks 1 & 2 (Beginning April 24) – Construction Activities

- Hard Rock LLC mobilizing for construction
 - Installing fence (April 24) on the 100 block of Bourbon Street ONLY from Canal to Iberville (closure will extend one lane into the intersection at Iberville & Bourbon)
- Entergy (Boh Brothers) mobilizing for construction
- Crews will be preparing to saw cut trenches for new underground electrical conduit, a new water line, and a new high pressure gas line
- Crews performing exploratory trenching in the 100 block of Bourbon and possibly the 200 and 300 blocks of Bourbon to confirm the locations of underground utilities:
 - Trenches will be approximately two feet wide and extend the width of the street; depth of the trenches will vary; trenches will be filled in each night with temporary asphalt
 - At least one travel lane will remain open at all times in 200 and 300 blocks
 - No new trenching outside of the 100 block will be done on April 28 & 29

Week 3 & 4 (Beginning May 15) – Construction Activities

- Installing fence (May 15) on the 300 block of Bourbon Street from Bienville to Conti (closure will extend one lane into the intersection at Conti & Bourbon)
- Crews will begin trench work in the 100 block of Bourbon St for the installation of new underground electrical conduit, a new water line, and a new high pressure gas line.
- Crews may continue performing exploratory trenching in the 200 and 300 blocks of Bourbon:
 - Trenches will be approximately two feet wide and extend the width of the street; depth of the trenches will vary; trenches will be filled in each night with temporary asphalt
 - One lane will remain open at all times in 200 block
 - No new trenching outside of the 100 block will be done on May 4, 5 & 6