


French Quarter Infrastructure Improvement Project – Phase 2

Status Update – Week of September 24

The City of New Orleans, Department of Public Works and Sewerage & Water Board began a full reconstructing project on Bourbon Street from St. Louis to Dumaine streets (500-800 blocks) on September 17, 2018. Work will occur sequentially from the 500 – 800 blocks, with ONLY one block closed to vehicular traffic at a time throughout construction. All businesses along this corridor will remain open and accessible throughout construction. The \$9.5 million cost-shared project, which is anticipated to run through June 2019, was designed by Mott McDonald, LLC and will be constructed by Hard Rock Construction, LLC. Project partners include Entergy Electric, Entergy Gas, Cox Communications and AT&T.



Traffic Status

Intersection Closure – Bourbon and St. Ann streets

Hard Rock Construction, LLC will continue making an emergency sewer line repair in the intersection of Bourbon and St. Ann streets on Saturday, September 22. Crews expect to complete this activity on Sunday, September 23.

Upcoming Intersection and 500 Block Closure

Beginning on Monday, September 24 (weather permitting), Hard Rock Construction, LLC will re-route river bound traffic from the 500 block of Bourbon St. between St. Louis and Toulouse streets. At the time of closure, drivers may use Decatur or N. Rampart streets as alternative routes to reach their destination.

NEW LOCATION - Attend our "Conversation on the Corner"

The first Phase 2 bi-weekly community status meeting will take place on Tuesday, September 25, at 10:30 a.m. at the Four Points Sheraton French Quarter, 541 Bourbon Street, New Orleans, LA 70130, Salon de Gallier 2.

Work Plan – 500 Block & St. Louis Intersection

- ✓ **Saturday, Sept. 22 & Sunday, Sept. 23 (Weather Permitting):** Crews will complete the sewer line repair in the intersection of Bourbon and St. Ann streets, wrap up sewer work in the 700 block and begin work in the lakeside and riverside sidewalks in the 800 block of Bourbon Street to prepare for future lining of sewer house connections. Minor sidewalk removals to be expected. Expect intermittent road closures.
- ✓ **Monday, Sept. 24 – Friday, Sept. 28 (Weather Permitting):** The Sewerage & Water Board will complete a test closure on Monday at 9 a.m. during which businesses and residents in the 500 – 800 blocks of Bourbon and St. Louis between Dauphine and Chartres may experience low water pressure. Hard Rock Construction, LLC will re-route river bound traffic from the 500 block of Bourbon St. between St. Louis and Toulouse streets to begin installation of the fence around the 500 block roadway. The St. Louis intersection will also be closed for approximately five weeks so that crews can install a syphon and other utilities.

- ✓ **Saturday, Sept. 29 & Sunday, Sept. 30 (Weather Permitting):** Crews will begin removing the granite curb and continue work on the syphon in the St. Louis intersection.

Entergy Electric & Gas

Entergy has begun moving its barricade s and equipment into the 700 block. Starting Monday, Entergy will begin working from St. Peter toward Orleans. By mid-week, Entergy will have both crews in the 700 block, the second will begin working from St Ann back toward Orleans. There will be no intersections closed; however, there may be intermittent closures of Bourbon in the 700 block. As usual Entergy will accommodate the public, businesses and deliveries to the best of our ability.

Overall Project Sequence of Construction

| Block | Tentative Schedule (Fence in place / Closed to Vehicular Traffic) | * Approximate Total Days Per Block (Including Sidewalks) |
|---|--|--|
| 500 (St. Louis – Toulouse) | 9/24/18 – 11/9/18 | 75 Days |
| 600 (Toulouse – St. Peter) | 11/10/18 – 1/21/19 | 75 Days |
| 700 (St. Peter – St. Ann) | 1/22/19 – 2/15/19, 3/7/19 - 4/6/19 | 75 Days |
| 800 (St. Ann – Dumaine) | 4/7/19 – 6/12/19 | 75 Days |
| Total Days *Once the contractor moves the fence to the next block, sidewalks in the previous block will be worked on simultaneously | | 250 Working Days Total (exclusive of weather / events days) |

Please Help Us Get the Message Out

We want to ensure that this information is reaching as many people as possible – French Quarter businesses, residents, hospitality workers, etc. Please help us to get the message out by sharing our weekly updates with your neighbors, staff; post in your breakrooms, on intranets, etc. If you wish to have anyone or any group added to our distribution list, please send an e-mail to roadwork@nola.gov. Thank you!

AT&T Service Outage Reporting Process

To ensure service restoration and proper credit, AT&T residential customers MUST report problems to 1-800-288-2020. Business customers MUST report problems to 1-877-438-0041. After reporting problems to AT&T, customers may also send e-mail to roadwork@nola.gov to help expedite the process.

Garbage Corrals

Garbage must be placed in appropriate corrals at the end of each intersecting block (St. Louis, Toulouse, etc.) between 4 a.m. to 8 a.m. and 4 p.m. to 8 p.m. Please refrain from leaving garbage cans on the Bourbon St. sidewalk as we are required to maintain pedestrian access.

How to Stay Informed

For regular updates on #RoadWorkNOLA Projects, follow us on [Twitter](#), [Facebook](#) and [Instagram](#). You can also subscribe to our monthly newsletter by clicking [here](#) or visiting roadwork.nola.gov.

Questions about this project may be directed to via e-mail to roadwork@nola.gov or to our RoadworkNOLA hotline 504.658.ROAD (7623).

WHY?

Enhanced Public Safety.

Better Drainage.

Better Sewer Systems.

Improved Quality of Life.

WHEN?
SUMMER
2019

ROADWORK
CITY OF NEW ORLEANS
ROADWORK.NOLA.GOV

