

## French Quarter Infrastructure Improvement Project Status Update – June 5, 2017

The City of New Orleans, Department of Public Works, along with the Sewerage and Water Board of New Orleans, is currently implementing a **\$6M** reconstruction project which calls for removing and replacing existing water and drainage lines, repairing the sewer line, repaving the roadway in concrete, installing new sidewalks when necessary and installing American with Disabilities Act-compliant curb ramps at intersections.

### Weekend Work Schedule

Due to inclement weather last week, construction crews will work this weekend on Saturday (6/10) and Sunday (6/11).

### New Date & Time – “Conversation on the Corner”

Bi-weekly community status meetings will now be held every other Thursday morning at 10 a.m. The next Thursday meeting will be held on **June 15 at 10 a.m.** on the corner of Iberville and Bourbon streets.

### AT&T Service Outage Reporting Process

To ensure service restoration and proper credit, AT&T residential customers **MUST** report problems to 1-800-288-2020. Business customers **MUST** report problems to 1-877-438-0041. After reporting problems to AT&T, customers may also send e-mail to roadwork@nola.gov to expedite the process.

### 100 (Canal – Iberville) Anticipated Full Closure Construction Timeline: Apr. 24 – Aug. 5

- **Completed:** Newly installed waterline successfully passed the chlorination test.
- Full block closure remains in effect.
- New 24 in drain lines are currently being installed.
- **Ongoing Lane Closures:** Travel and parking lane closure on Canal St. from Dorsiere to Bourbon St. will remain in place through this week. Excavation revealed damaged utility lines requiring repair.
- Removal and replacement of the Entergy duct bank is now underway.
- Entergy gas is removing the low pressure line on Canal St., **expect sidewalk disruptions.**
- Reminder to the adjacent businesses that the **sidewalk signage** should be taken into your venue each night.
- The **large-scale banner** encouraging visits to Bourbon St. is up.



- **Future road closure:** The intersection of Iberville and Bourbon St. will be closed to through traffic when all the underground utilities are installed in the 100 block and crews are beginning to work in the 200 block of Bourbon St. **Expect this closure to begin June 7 and last for several weeks.**

## 200 (Iberville – Bienville) Anticipated Full Closure Construction Timeline: Jul. 5 – Aug. 29

- Entergy Electric is currently installing new duct bank and conduits. Expect temporary lane closures during vault work.
- **Full closure is anticipated to begin following July 4 weekend and in advance of the 300 block being completed.**

## 300 (Bienville - Conti) Anticipated Full Closure Construction Timeline: May 15 – Aug. 18

- Construction crews are currently installing new water and drainage lines.
- Entergy Electric is installing new duct bank and conduits.
- Full block closure remains in effect.

## 400 (Conti – St. Louis) Anticipated Full Closure Construction Timeline: Jul. 5 – Aug. 29

- Ongoing exploratory work, expect parking lane closures
- **Full Closure will begin once the 100 block is reopened to traffic.**



## 500 (St. Louis - Toulouse) Anticipated Full Closure Construction Timeline: Sept. 5 – Oct. 26

- No work will occur until high Mississippi River conditions subside, which is anticipated around the early July timeframe.

## 600 (Toulouse - St. Peter) Anticipated Full Closure Construction Timeline: Nov. 1 – Dec. 15

No work will occur until high Mississippi River conditions subside, which is anticipated around the early July timeframe.

## 700 (St. Peter – St. Ann) Anticipated Full Closure Construction Timeline: Sept. 5 – Oct. 26

- No work will occur until high Mississippi River conditions subside, which is anticipated around the early July timeframe.

## 800 (St. Ann - Dumaine) Anticipated Full Closure Construction Timeline: Nov. 1 – Dec. 15

- No work will occur until high Mississippi River conditions subside, which is anticipated around the early July timeframe.

Questions about our French Quarter Infrastructure Improvement Project may be directed via e-mail to [roadwork@nola.gov](mailto:roadwork@nola.gov) or to our RoadworkNOLA hotline 504.658.ROAD (7623).